

Administración Portuaria Integral de Coatzacoalcos, S.A. de C.V.

PROGRAMA DE OBRA PÚBLICA 2012.  
(miles de pesos)

No.	O B R A	Inicio	Termino	MONTO AUTORIZADO		P R O G R A M A (2012)											
						ENE	FEB	MAR	ABR	MAY	JUN	JUL	AGO	SEP	OCT	NOV	DIC
<b>Puerto de Coatzacoalcos</b>																	
1	Dragado de mantenimiento	1-Ago-12	31-Dic-12	100.00%	P	34.62%	0.00%	0.00%	0.00%	0.00%	0.00%	0.00%	26.92%	11.54%	11.54%	7.69%	7.69%
				0.00%	R	0.00%	0.00%	0.00%	0.00%	0.00%	0.00%	0.00%	0.00%	0.00%	0.00%	0.00%	0.00%
				52,000.00	P	18,000.00							14,000.00	6,000.00	6,000.00	4,000.00	4,000.00
				-	R												
2	Ampliación Av. 7	1-May-12	31-Jul-12	100.00%	P	0.00%	0.00%	0.00%	0.00%	60.00%	20.00%	20.00%	0.00%	0.00%	0.00%	0.00%	0.00%
				0.00%	R	0.00%	0.00%	0.00%	0.00%	0.00%	0.00%	0.00%	0.00%	0.00%	0.00%	0.00%	
				2,000.00	P					1,200.00	400.00	400.00					
				-	R												
3	Construcción de Patio de vías férreas	1-Abr-12	31-Ago-12	100.00%	P	0.00%	0.00%	0.00%	30.48%	23.33%	18.57%	11.43%	16.19%	0.00%	0.00%	0.00%	0.00%
				0.00%	R	0.00%	0.00%	0.00%	0.00%	0.00%	0.00%	0.00%	0.00%	0.00%	0.00%	0.00%	
				21,000.00	P				6,400.00	4,900.00	3,900.00	2,400.00	3,400.00				
				-	R												
<b>Puerto de Pajaritos</b>																	
4	Desarrollo de Infraestructura Portuaria en la Laguna de Pajaritos, Ver.	1-Abr-12	30-Dic-12	100.00%	P	0.00%	0.00%	0.00%	8.00%	11.50%	11.50%	10.50%	15.00%	10.50%	11.00%	11.00%	11.00%
				0.00%	R	0.00%	0.00%	0.00%	0.00%	0.00%	0.00%	0.00%	0.00%	0.00%	0.00%	0.00%	
				100,000.00	P				8,000.00	11,500.00	11,500.00	10,500.00	15,000.00	10,500.00	11,000.00	11,000.00	11,000.00
				-	R												
<b>IMPORTE TOTAL AUTORIZADO:</b>				<b>175,000.00</b>		<b>18,000.00</b>	<b>0.00</b>	<b>0.00</b>	<b>14,400.00</b>	<b>17,600.00</b>	<b>15,800.00</b>	<b>13,300.00</b>	<b>32,400.00</b>	<b>16,500.00</b>	<b>17,000.00</b>	<b>15,000.00</b>	<b>15,000.00</b>
<b>Importe mensual acumulado:</b>						<b>18,000.00</b>	<b>18,000.00</b>	<b>18,000.00</b>	<b>32,400.00</b>	<b>50,000.00</b>	<b>65,800.00</b>	<b>79,100.00</b>	<b>111,500.00</b>	<b>128,000.00</b>	<b>145,000.00</b>	<b>160,000.00</b>	<b>175,000.00</b>

Nota:  
P= Presupuesto  
R= Real